

**Standing Loss Control EVR Installation Equipment Check List
Installing Products per ARB Executive Order VR-301-D**

Site Location :(name) _____
 Address: _____
 City/State: _____
 Contact/Phone: _____
 Installing Contractor :(name) _____
 Address: _____
 City/State: _____
 Contact/Phone: _____
 Tank Number: _____ Product: _____ Capacity: _____
 Tank Number: _____ Product: _____ Capacity: _____
 Tank Number: _____ Product: _____ Capacity: _____
 Installing Technician: (name): _____
 Technician Certification Number: _____
 Signature: _____

Yes/No	Initials

1. Is all of the installed equipment for Standing Loss Control EVR listed in ARB Executive Order (E.O.) VR-301-D?

Note: All Standing Loss Control Vapor Recovery installed equipment must be listed in E.O. VR-301-D. See attached Exhibit 1 Checklist, and /check each item installed.

Yes/No	Initials

2. Pressure Vacuum Vent Valve
 Is there a P/V Vent valve installed on the top of each (gasoline) vent pipe (a maximum of three EVR P/V valves per GDF) or manifold?

a. P/V vent valve(s) torqued to _____ ft. lbs.

Yes/No	Initials

3. White Paint
 Has the aboveground storage tank surface been prepared according to the white paint manufacturer's specifications?

a. Describe surface preparation: _____

Yes/No	Initials
--------	----------

4. White Paint
Has a certified white paint been applied to the surface of the aboveground storage tank according to the manufacturer's specifications?
a. Describe the application technique: _____

Yes/No	Initials
--------	----------

5. SuperVault MH Series
Has the SuperVault AST been installed with the proper pressure/vacuum vent valve?
a. Describe any issues: _____

Yes/No	Initials
--------	----------

6. Steel Tank Institute Fireguard Protected AST
Has the Fireguard AST been installed with the proper pressure/vacuum vent valve?
a. Describe any issues: _____

Yes/No	Initials
--------	----------

7. ConVault® AST
Has the ConVault® AST been installed with the proper pressure/vacuum vent valve?
a. Describe any issues: _____

Yes/No	Initials
--------	----------

8. Containment Solutions, Inc Hoover Vault Tank
Has the Hoover Vault Tank been installed with the proper pressure/vacuum vent valve?
a. Describe any issues: _____

Yes/No	Initials
--------	----------

9. Jensen Precast – Armor Cast®
Has the Jensen Precast Armor Cast Tank been installed with the proper pressure/vacuum vent valve?
a. Describe any issues: _____

Standing Loss Control Vapor Recovery System Exhibit 1 Equipment Checklist

From the list below, check the box for each component you used:

Pressure/Vacuum Vent Valve

Husky 5885

White Paint

PPG High Performance
Coatings, Durethane

Ponderosa Paint Company,
Enviro-Clad

ICI Devoe High
Performance Coatings,
Devthane

Jones-Blair Paint Company
Ureprime, Acrylithane,
Urethane

Protected Aboveground Storage Tanks

SuperVault MH Series

Steel Tank Institute
Fireguard Protected AST

ConVault[®] Incorporated
ConVault[®] Protected AST

Containment Solutions, Inc
Hoover Vault Tank

Jensen Precast
Armor Cast[®] Tank